



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 2/20/16 to 2/26/16
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- Titan Contractors consolidating on site materials 2/22/16 - 2/26/16
- Titan Contractors loading blasted rock onto independent trucks 2/22/16 – 2/26/16
- Trucks hauling blasted rock to an offsite location 2/22/16 – 2/29/16
- Site Supervisor provides layout for drilling & blasting operations 2/22/16 – 2/26/16
- Blasting suspended until 2/24/16 due to scheduled vacation
- Seismologist on site to record blasting intensity 2/24/16 & 2/26/16
- Fire Department Detail on site to monitor blasting operations 2/24/16 - 2/26/16
- BCME Blasting on site to perform drilling operations 2/22/16 – 2/25/16
- Blasting operations continue Lots 1, 2, & 3 - 2/24/16 & 2/26/16
- Titan Contractors placing and removing blasting mats as need 2/24/16 – 2/26/16
- Titan Contractors install infiltration unit Lot 1 – 2/26/16
- Titan Contractors connect infiltration unit 1 to infiltration unit 2 – 2/26/16
- Drilling operations have been completed until further notice

WORK ANTICIPATED FOR NEXT WEEK

- Titan Contractors consolidating on site materials
- Titan Contractors loading blasted rock for removal
- Independent truckers hauling blasted rock off site
- BCME Blasting – blasting rock Lots 1-3

PHOTOS



Trucks being loaded with blasted rock Lot 3
2/23/16



Drilling continues Lot 3 - 2/23/16



Materials being consolidated on site 2/23/16



Trucks arrive prior to 8 AM 2/23/16

PHOTOS



Blasting mats being set in place prior to first blast
2/26/16



BCME Blasting on site to perform blasting operations Lot 3 - 2/15/16



Titan Contractors installs infiltration unit Lot 1
2/26/16



Infiltration unit Lot 1 connected to infiltration unit
Lot 2 - 2/26/16