



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 3/5/16 to 3/11/16
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- WSW Masonry on site to begin building retaining wall Lot 2 - 3/7/16 – 3/11/16
- No drilling or blasting scheduled for this week 3/7/16 – 3/11/16
- Gravel fill being delivered to job site 3/10/16 & 3/11/16
- Site Supervisor Mitch Gill providing layout for retaining walls 3/7/16 – 3/11/16
- Receive complaint from resident concerning damaged Pine tree rear of Lot 2 – 3/9/16
- Site Supervisor states that the Pine tree is to be removed in the future 3/10/16
- Titan Contractors remove excavator from site 3/8/16
-

WORK ANTICIPATED FOR NEXT WEEK

- WSW Contracting building retaining walls
- Site Supervisor providing layout for stone walls
- Delivery of gravel fill

PHOTOS



Stockpiled blasted rock for building retaining walls Lot 1 - 3/7/16 – 3/11/16



Blasting mats on site to be removed by BCME Blasting
3/7/16 - 3/11/16



Titan Contractors Excavator scheduled for removal - 3/7/16 – 3/11/16



Foundation base prepped for retaining wall Lot 2

PHOTOS



WSW Masonry building retaining wall Lot 2
3/8/16 – 3/11/16



Sand stockpile for concrete used in building
retaining walls



Damaged Pine tree rear of Lot 2



Trucking during the AM blackout associated with
79 Richard Rd 3/10/16