



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 5/28/16 to 6/3/16
Inspector(s) on site: KW

WORK COMPLETED THIS WEEK

- No work on site 5/30/16.
- Titan Construction installed foundation drain, sewer service, and water service for Lot 1.
- Representative from Eversource met with Site Supervisor on site. Eversource approved electrical layout in field – 6/2/16.
- Received email from resident concerning arborvitaes damaged during prior tree removal. Site Supervisor responded to resident indicating landscapers will address situation when they return to site in a few weeks – 6/2/16.
- Received email from resident inquiring about previously proposed landscaping schedule – 6/2/16.

WORK ANTICIPATED FOR NEXT WEEK

- Titan Construction to backfill Lot 1
- WSW to construct wall along rear of Lot 3
- Gravel delivered to site and blasted ledge removal from site
- No work scheduled for Saturday, 6/11/16



Lot 1 foundation drain



Lot 1 sewer service



Lot 1 foundation drain



Lot 1 water service