

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 08/26/2017 to 09/01/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: PC

WORK COMPLETED THIS WEEK

- Work took place during the day and night this week
- Eversource disconnected the power to the old street lights
- Some of the old street light poles and luminaires were removed
- Completed the cold planing (milling) of the existing street surface where required
- Continued to monitor traffic signal sequencing

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the day and night next week
- Begin installation of the traffic loop detectors for vehicles and bicycles
- Remove any remaining old street lights and install remaining concrete sidewalk panels
- Complete the installation of the final granite seat planter on the northeast corner of Great Plain Ave. and Highland Ave. (not begun last week)
- Install drain manhole inverts (not begun last week)
- Complete miscellaneous work and punch list items

PHOTOS



Front of Common showing new light poles with new parking meters and brackets and bicycle racks



North side of Great Plain Ave. looking west showing typical sidewalk section

