

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 09/02/2017 to 09/08/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: PC

WORK COMPLETED THIS WEEK

Work took place during the day and night this week

- Sections of the street were paved to stabilize the sub base after cold planing exposed some sub base areas
- The granite seat planter installation was completed (wood seat has not been installed yet) on the northeast corner of Great Plain Ave. and Highland Ave.
- The remaining old street light poles and luminaires were removed
- Subcontractor Dagle installed the vehicle and bicycle detector traffic loops where required
- Continued to monitor traffic signal sequencing

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the day and night next week
- Final paving of the project will take place Sunday night (9-10-17) weather permitting
- The remaining concrete sidewalk panels will be installed
- The wood seat on the granite seat planter on the northeast corner of Great Plain Ave. and Highland Ave. will be installed
- Install drain manhole inverts (not begun last week)
- Complete miscellaneous work and punch list items

PHOTOS



Final granite planter installed on the northeast corner of Great Plain Ave. and Highland Ave.



New curb and sidewalk excavation on west side of Dedham Ave. from original project limit to Lincoln St.

