

WEEKLY SUMMARY REPORT

Client: Needham DPW Dates: 09/09/2017 to 09/15/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: PC

WORK COMPLETED THIS WEEK

- Work took place during the day and night this week
- The permanent final overlay pavement was installed for the entire project
- The granite seat planter installation on the northeast corner of Great Plain Ave. and Highland Ave. was completed with the wood seat being installed this week
- The concrete sidewalk was installed on the west side of Dedham Ave. down to Lincoln St. (added to project) and all the remaining concrete sidewalk panels were installed
- · Contractor began caulking around the tree grates where required
- Continued to monitor traffic signal sequencing

WORK ANTICIPATED FOR NEXT WEEK

- Work is scheduled to be performed during the day and night next week
- Install drain manhole inverts (not begun last week)
- Install street striping and markings
- Complete miscellaneous work and punch list items

PHOTOS



New paving looking northwest in Great Plain Ave. toward Chapel St.



New paving looking northeast in Great Plain Ave. toward Highland Ave.





New concrete sidewalk in the west side of Dedham Ave. looking toward Lincoln St.



New granite planter with wood seat on the northeast corner of Great Plain Ave. and Highland Ave.





Caulking around tree grate

