

## **WEEKLY SUMMARY REPORT**

Client: Needham DPW Dates: 09/30/2017 to 10/06/2017

Contract: Downtown Improvements

Contractor: MDR Construction Co., Inc. Inspector on site: PC

## **WORK COMPLETED THIS WEEK**

- Work took place during the day this week
- Installed two remaining route marker signs
- Continued work on punch list items including aesthetic items designed to contribute to the ribbon cutting ceremony scheduled for next week
- Continued to monitor traffic signal sequencing

## **WORK ANTICIPATED FOR NEXT WEEK**

- Work is scheduled to be performed during the day next week but after the scheduled
  October 10<sup>th</sup> ribbon cutting ceremony
- Install drain manhole inverts (not begun last week)
- Remove and replace several cracked concrete sidewalk panels
- Install remaining detectable granite wheelchair ramp warning panels
- Continue miscellaneous work and punch list items

## **PHOTOS**

No photos

