



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client:	Needham DPW	Dates:	01/22/2017 to 02/03/2017
Contract:	Downtown Improvements	Inspector on site:	P.C.
Contractor:	MDR Construction Co., Inc.		

---

### WORK COMPLETED THIS WEEK

---

- Backfilled the concrete foundation wall for the masonry wall on the east and the west sides of the Common.
- Installed the 1 inch water service to the proposed water fountain
- Installed conduit and hand holes in the Common
- Removed the tulip tree on the Common
- Removed the flagpole on the Common

### WORK ANTICIPATED FOR NEXT WEEK

---

- All work scheduled to take place during the day
- Install the remaining traffic signal mast arm poles and continue installation of miscellaneous traffic signal equipment
- Install the ornamental archways
- Continue the installation of conduit and hand holes in the Common
- Continue shop drawing submissions and processing

**PHOTOS**

---



Foundation for brick wall west side of Common




Ornamental archway ready to be installed



Tulip tree being removed on Common



Tulip tree being removed on Common



Preparing to remove flagpole on Common