



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Downtown Improvements
Contractor: MDR Construction Co., Inc.

Dates: 02/18/2017 to 02/24/2017
Inspector on site: P.C.

WORK COMPLETED THIS WEEK

- Installed the remaining 30 foot mast arm poles on the concrete foundations
- Began installation of the mast arms
- Continued installation of the pedestrian signals and posts
- Continued installing the new wiring for traffic signal components in various locations
- Constructed the “mock-ups” of the brick pavers and brick wall for viewing and approval
- Installed temporary street/traffic line striping within the project area

WORK ANTICIPATED FOR NEXT WEEK

- All work scheduled to take place during the day
- Install any remaining mast arm equipment, pedestrian signal equipment, and bollards
- Continue installation of wiring for various electrical/traffic signal components
- Connect new conduit to the existing electrical vaults in Great Plain Ave. at Chapel St. and Highland Ave.
- Continue shop drawing submissions and processing

PHOTOS



Mockup of brick pavers for Common and sidewalk areas



Mockup of brick wall for entrance to the Common

Needham DPW
Downtown Improvements



Setting mast arm pole on the northwest corner of Great Plain Ave. and Highland Ave.



Chipping out and raising the conduit hand hole frame and cover to raise it to grade in Highland Ave.