

Report from Joe Hobbs 9/14/18

Middlesex Corporation worked all week to install Manhole #1 in the easement off of High Rock St. It was completed today. On Monday they will begin to backfill Manhole #1 and look to begin work on Manhole #2 on High Rock St. There will be alternating traffic patterns during this phase but High Rock St will remain open to traffic. Eversource is working on slight revisions to the plans in the Peacedale and Valley area. No work will begin in this area until DPW approves any changes.



