
WORK ANTICIPATED FOR NEXT WEEK

- Rock drilling of proposed roadway and lots
- Blasting of proposed roadway and lots
- Excavation of blasted rock and hauling to alternate onsite location
- Stone masons to continue building retaining walls
- Delivery of pipe bedding materials
- Hauling of fill material on site
- Street excavation on Rockwood Lane continues to connect to existing drainage, water and sewer utilities.
- Titan Contractors utilizing second excavator to expedite installation of utilities

PHOTOS



Blasted rock onsite hauling operations continue 11/2/15 – 11/6/15



BCME Blasting on site and blasting continues 11/2/15 – 11/6/15

Needham DPW
Rockwood Lane Extension



Rock drilling continues at various
11/2/15 – 11/6/15



Fence installed rear of lot 5 11/4/15



Connection to existing sewer manhole
Rockwood Lane. Pipe laser being used to set
line and grade of new sewer main 11/3/15



Sewer Manhole #1 STA 0+76 installed 11/4/15