
Needham DPW

Rockwood Lane Extension

- Building Commissioner visits site to discuss and check backfill material being hauled from offsite locations and will discuss the use of appropriate backfill with contractor.
- Erosion control measures installed on Rockwood Lane at house #30 to prevent runoff issues from heavy rain forecasted for late Thursday into Friday 11/19/15

WORK ANTICIPATED FOR NEXT WEEK

- Drilling and blasting operations have been suspended until further notice
- Excavation of blasted rock and hauling to alternate onsite location
- Stone masons continue building retaining walls behind lots 7 & 8
- Hammering ledge as needed for installation of utilities
- Delivery of pipe bedding materials
- Hauling of fill material on site by others
- Hauling of blasted rock to offsite locations by others
- Titan Contractors utilizing second excavator to expedite installation of utilities
- Continue installation of water sewer and drainage utilities

PHOTOS



Set Drainage Manhole 1 STA 0+56
11/16/15



Blasting mats set for first blast Lot 4
11/16/15

Needham DPW
Rockwood Lane Extension



Delivery of Sewer & Drainage Manholes
11/17/15



BCME Blasting suspends all blasting due
to site constraints 11/17/15



Delivery of bedding material 11/18/15



Titan Contractors hammer ledge to extend
water main on Rockwood Lane 11/18/15



Needham DPW
Rockwood Lane Extension



Set Catch Basin 2 STA 1+53 11/19/15



Blasted rock loaded and hauled offsite 11/19/15



Blasting mats loaded and hauled offsite 11/19/15



Stockpile of fill hauled in from offsite locations