
WORK ANTICIPATED FOR NEXT WEEK

- Drilling and blasting operations
- Pressure testing and chlorination of water main
- Pressure testing of sewer line and manholes
- Excavation of blasted rock and hauling to alternate onsite location
- Stone masons continue building retaining walls behind lot 6
- Hammering ledge as needed for installation of utilities
- Delivery of pipe bedding materials
- Hauling of fill material on site by independent truckers
- Hauling of blasted rock to offsite locations by independent truckers
- Continue installation of drainage system
- Installation of corporations and water services to individual house lots

PHOTOS



Rockwood Lane paved from STA 0+00 to
STA 1+50 12/1/15



Installation of 8" T and gate valve STA
2+49 12/1/15

Needham DPW
Rockwood Lane Extension



Fire Hydrant installed STA 2+49 12/2/15



Northeast Road Inc. builds inverts in all
Sewer Manholes 12/3/15



Drill rig delivered to site 12/3/15



Blasting resumes 12/4/15 with a total of 5 blast

Needham DPW
Rockwood Lane Extension



Second Hydrant installed STA 5+74 12/4/15



End cap installed water main complete STA 5+78
12/4/15