

WORK ANTICIPATED FOR NEXT WEEK

- Develop a revised construction schedule
- Drilling and blasting operations on hold until further notice
- Installation of sub surface drain rear of Lots 9 – 8 & 7
- Repair of water main mechanical joint fittings and retesting of new water main
- Excavation of sewer main line between SMH 2 & SMH 3
- Retesting of sewer manhole main line SMH 2 – SMH 3
- Excavation of blasted rock and hauling to alternate onsite location
- Stone masons continue building retaining walls behind lot 6
- Hammering ledge as needed for installation of utilities

PHOTOS



Blasting 12/7/15 on hold until further notice



Corporations for house services installed 12/7/15



Water Quality Unit installed STA 1+35 12/7/15



Water services and shutoff installed to all house
Lots 12/8/15

PHOTOS



Catch Basin 1 installed STA 1+40 - 12/9/15



Water main pressure test fails due to minor leak
12/9/15



DCB 1 & DCB 2 connected to WQU 12/9/15



Titan delivers bulldozer & vibratory roller
12/9/15

PHOTOS



Titan sets DCB 3 rear lot 3 in proposed swale
12/10/15



Titan preps base for stone wall Lot 6 – 12/11/15



8" perforated underdrain pipe connected CB 3 to
CB 2 12/11/15



Sewer manhole vacuum testing completed
12/11/15