

- Baystate WinSupply on site to retest sewer main between SMH 2 – SMH 3. Also, pressure test conducted on SMH 1 & SHM 2. All tests pass 12/17/15 Winsupply to provide testing report results.
- Titan installs stone bedding and backfills sewer trench following successful pressure test 12/17/15
- WSW Masonry continues building stone retaining walls Lot 6 12/14/15 – 12/18/15
- Titan Contractors preparing areas for retaining walls 12/14/15 – 12/18/15
- Titan Contractors excavator providing stone for wall building 12/14/15 – 12/18/15
- Site Supervisor present on site Mon 12/14/15 7:00 am – 9:00 pm, Tue 12/8/15 all day, Wed 12/9/15 1:00 pm – 5:00 pm, Thu 12/10/15 7:00 am – 1:00 pm & Fri 7:00 am – 1:30 pm
- Meeting held with Town officials, representatives from BETA Group, site owner and contractor to discuss placement of gravel fill on Lots 6, 7, 8, & 9. Also, discuss installation of underdrain and results of water main and sewer line pressure testing. 12/18/15

WORK ANTICIPATED FOR NEXT WEEK

- Drilling and blasting operations on hold until further notice
- Installation of sub surface drain rear of Lots 9 – 8 & 7
- Extension of sewer service for Lot 6
- Installation of 2' offset stakes to layout road for finish grade
- Excavation of blasted rock
- Rough grading road with sub-base and base gravel
- Fine grading processed gravel
- Binder course paving
- Stone masons continue building retaining walls behind lot 6
- Hammering ledge as needed for installation of utilities

PHOTOS



Second water main pressure test fails 12/14/15



Titan excavates to expose all mechanical fittings



Titan installs underdrain from CB 3. Insufficient stone bedding, contractor notified 12/14/15



Titan excavator removed from site 12/14/15



Underdrain base with insufficient bedding
12/15/15



Titan excavates to expose sewer main SMH 2 –
SMH 3 12/15/15



WSW Masonry builds wall northwest corner Lot
6 – 12/15/15



New hydrant installed STA 2+49 12/16/15

Needham DPW
Rockwood Lane Extension
PHOTOS



Second water main pressure test conducted
12/16/15



Baystate Winsupply retests sewer main SMH2-
SMH3 - 12/17/15



Sewer manhole pressure testing completed
12/17/15



Water main flushed prior to collecting sample for
testing at independent lab 12/18/15