



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 1/16/16 to 1/22/16
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- Titan Contractors installing underdrain lots 7 & 6 – 1/18/16
- Installation of underdrain not included in weekly schedule received for 1/18/16 – 1/22/16
- Titan Contractors complete installation of underdrain 1/18/16
- BETA observes 3" minus gravel fill delivered to site. Gravel appears in to be in accordance with the sieve analysis provided by Yankee Engineering 1/18/16
- BETA noted that only 2 loads of 3" minus gravel had been delivered as of 1/22/16
- Titan Contractors reschedule water main leak detection from 1/20/16 to 1/21/16
- Site Supervisor monitors trucking operations 1/18/16 – 1/22/16
- Titan Contractors consolidating materials on site and loading trucks with blasted rock 1/18/16 – 1/22/16
- Independent truckers hauling blasted ledge offsite 1/18/16 – 1/22/16
- Titan Contractors pressure test water main with gas to identify location of leak. BETA not on site to observe test results. 1/21/16
- Water main pressure test rescheduled for Monday 1/25/16
- Titan Contractors installing gravel over underdrain Lots 6 thru 9 - 1/20/16 & 1/21/16

WORK ANTICIPATED FOR NEXT WEEK

- Titan Contractors consolidating on site materials and loading blasted rock into trucks
- Independent truckers hauling blasted ledge offsite
- Gravel fill being delivered to site
- Water main pressure testing
- Installing gravel over underdrain Lots 6 - 9
- Delivery of blasting mats and drill rig

PHOTOS



Titan Contractors installing pipe bedding for underdrain – 1/ 18/16



Titan Contractors installing filter fabric for underdrain – 1/18/16



Single load of 3" minus gravel fill delivered – 1/15/16



Titan loads independent Truckers with blasted ledge to be hauled offsite 1/18/16 – 1/22/16



Underdrain cleanout at termination point Lot 6
1/20/16



Gravel fill being installed over underdrain Lot 7
1/21/16



Excavated water main joint for leak detection



Site Super returning from Grosvenor at Broad 1/21/16
Meadow monitoring truck activity 1/20/16