



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 2/6/16 to 2/12/16  
Inspector(s) on site: BL

---

### WORK COMPLETED THIS WEEK

---

- Titan Contractors install Cultec infiltration unit Lot 2 – 2/8/16
- Titan Contractors backfill around infiltration units Lots 2, 3, 4, 5, 8 & 9 - 2/8/16
- Titan Contractors install CB 4 STA 2+28 + - 2/9/16
- Drill rig inoperable due to electrical issue 2/9/16
- Titan Contractors not on site 2/10/16
- Drilling operations continue Lots 1, 2, & 3 – 2/10/16 – 2/12/16
- Blasting continues 2/11/16 & 2/12/16
- Titan Contractors consolidating on site materials 2/11/16 & 2/12/16
- Received question from resident regarding total duration of blasting period. Response from Site Supervisor on 2/15 indicated 2 weeks.
- BETA not on site 2/11/16 & 2/12/16

Please note that due to limited construction activities, BETA may not be providing weekly summary reports until such time that additional work has been scheduled and completed.

### WORK ANTICIPATED FOR NEXT WEEK

---

- Titan Contractors consolidating on site materials
- Titan Contractors loading blasted rock for removal
- Independent truckers hauling blasted rock off site
- Rock drilling Lots 1-3
- Blasting Lots 1-3

PHOTOS

---



Titan contractors excavate to install Cultec infiltration unit Lot 2 - 2/8/16



Filter fabric being placed over gravel Lot 2 - 2/1/16



Installing stone over Cultec unit 2/8/16



Titan Contractors connecting infiltration unit Lot 2 to Lot 3 - 2/8/16

PHOTOS

---



Titan Contractors prepare base for CB 4 2/9/16



Titan Contractors install CB 4 STA 2+28 - 2/9/16



Titan Contractors excavate to disconnect temporary service connection - 2/9/16



Titan Contractors consolidating on site materials  
2/9/16