



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 2/13/16 to 2/19/16
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- Titan Contractors consolidating on site materials 2/15/16 & 2/19/16
- Site Supervisor provides layout for drilling & blasting operations 2/15/16 & 2/19/16
- Seismologist on site to record blasting intensity 2/15/16 & 2/16/16
- Fire Department Detail on site to monitor blasting operations 2/15/16 - 2/16/16
- BCME Blasting on site to perform drilling and blasting 2/15/16 & 2/19/16
- Blasting operations continue Lots 1, 2, & 3 - 2/15/16 & 2/16/16
- Blasting suspended until 2/24/16 due to scheduled vacation
- BETA not on site due to construction inactivity 2/16/16 - 2/19/16

Please note that BETA will only be providing site inspections as needed until such time that the nature of work requires more frequent visits. Please contact BETA if there is an issue that we may be unaware of.

WORK ANTICIPATED FOR NEXT WEEK

- Titan Contractors consolidating on site materials
- Titan Contractors loading blasted rock for removal
- Independent truckers hauling blasted rock off site
- Rock drilling Lots 1-3
- Blasting Lots 1-3

PHOTOS



BCME Blasting on site blasting rock on Lots 1 - 3
2/15/16 & 2/16/16



Blasting mats being set Lot 1 - 2/15/16



Blaster loading drill holes prior to first blast
2/15/16



All blasting mats set prior to second blast Lot 1
2/15/16

PHOTOS



Drilling on Lot 3 - 2/15/16



Drilling Lot 1 - 2/15/16



Titan Contractors relocating blasting mats -
2/15/16



Trash container delivered 2/15/16