



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 3/28/16 to 4/1/16
Inspector(s) on site: BL

WORK COMPLETED THIS WEEK

- No work has been completed since 3/16/16

WORK ANTICIPATED FOR NEXT WEEK

- BETA spoke with Mitch Gill Site Supervisor on Friday 4/1/16. According to Mitch, no work has been completed since the retaining wall construction came to a halt on 3/16/16.
- Mitch informed BETA that an agreement has been reached with the neighbors on Tudor Rd to remove existing trees that had been previously damaged during screening operations.
- The Planning Board will be reviewing the request to remove the trees at the next Planning Board meeting.
- The developer is waiting to receive foundation permits from the Town. Once the approval has been granted, Site Supervisor Mitch Gill will send out a construction schedule.

Needham DPW
Rockwood Lane Extension
PHOTOS



No site activity since 3/16/16



Gravel fill delivered to site



Stone retaining wall partially completed Lot 2



Stone retaining wall Lot 2 to Lot 3