



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 4/23/16 to 4/29/16
Inspector(s) on site: KW & MH

WORK COMPLETED THIS WEEK

- Lots 3, 4, and 5 foundation drains installed 4/25/16
- BETA and Site Supervisor received resident concern about construction noise Saturday afternoons moving forward 4/25/16
- Received resident concern about construction noise Saturday afternoons moving forward 4/25/16
- Received resident request for installing site perimeter landscaping 4/25/16
- Lots 4 and 5 foundation drain connected to infiltrators per approved foundation permit 4/26/16
- Lots 3, 4, and 5 water services installed 4/26/16 – 4/28/16
- Titan Contractors installing lots 3, 4, and 5 sewer services 4/27/16 – 4/29/16
- Titan Contractors loading trucks with blasted ledge 4/25/16 – 4/29/16
- WSW Contracting building retaining wall along Lot 1, 4/25/16-4/29/16
- Titan Contractors backfilling and compacting Lot 5 foundation 4/27/16-4/29/16
- Site Supervisor met with landscaper to discuss planting plan and schedule 4/26/16
- Received complaint from residents concerning trucking violation on Richard Road 4/23/16
BETA met with Site Supervisor on site 4/25/16 to discuss violation.
- BETA hung temporary “No Thru Truck Traffic” signs at each end of Richard Road 4/29/16

WORK ANTICIPATED FOR NEXT WEEK

- Titan Construction excavating Lot 1 and loading trucks with blasted ledge
- J&S Foundation pouring footing and walls for Lot 2
- WSW Contracting constructing retaining wall along Lot 1
- Titan Construction backfilling Lots 3 and 4 foundations
- Titan Construction loam and grading around retaining walls

PHOTOS



Titan loading truck with ledge



Foundation drain installed Lot 4



Lot 5 foundation drain with cleanout



Lot 4 foundation drain connection



Lot 3 water service curb stop



Lot 4 foundation drain