



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 5/21/16 to 5/27/16  
Inspector(s) on site: KW

---

### WORK COMPLETED THIS WEEK

---

- J&S Foundation formed and poured foundation walls for Lot 1.
- Titan Construction moving stockpiles from Lot 6.
- Landscapers planted perimeter plantings from Lot 5 to between Lots 1 & 2 – 5/25/16.
- Site Supervisor laid out electrical residential services location per Eversource submitted plans – 5/25/16.

### WORK ANTICIPATED FOR NEXT WEEK

---

- Titan Construction to excavate electrical trench
- Titan Construction continue relocating stockpiles
- Titan Construction installing water and sewer services and foundation drain for Lot 1
- No work scheduled for Saturday 6/4/16



Foundation 1 walls formed



Titan relocating stockpiles Lot 6



Landscaping along rear of Lot 4



Landscaping along rear of Lot 3

Needham DPW  
Rockwood Lane Extension



Landscaping along rear of Lot 2



Landscaping between Lots 1 and 2



Landscaping between Lots 4 & 5