



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 6/11/16 to 6/17/16  
Inspector(s) on site: KW

---

### WORK COMPLETED THIS WEEK

---

- Titan Contractors installed electrical primary and secondary conduit, junction boxes, and service feeds
- Titan Contractors excavated Lot 6 foundation and stockpiled material on Lot 7
- Site Supervisor inquired about potential elimination of the small proposed retaining wall between Lot 1 and 2. The Town requested grading information and photos. – 6/16/16
- BETA received resident concern about stability of the newly forming stockpile on Lot 7. Site Supervisor provided assurance that the stockpile would be made stable for the weekend and will be removed next week. – 6/17/16

### WORK ANTICIPATED FOR NEXT WEEK

---

- Hauling away of recent material stockpiles
- Maintain landscaping previously planted
- Fine grade and locate Lot 6 foundation base
- Install foundation footing for Lot 6 – 6/24/16
- No work scheduled for Saturday, 6/25/16

PHOTOS

---



Main Electric Conduit, Concrete Encasement and Service to Lot 7 (6/14)



Concrete Encasement of Electric Conduit Service to Lot 1 (6/14)



Main Electric Conduit Installation (6/14)



Stockpile from Foundation Excavation Lot 6 (6/17)