



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 6/18/16 to 6/24/16  
Inspector(s) on site: MH

---

### WORK COMPLETED THIS WEEK

---

- Titan Contractors removed a significant amount of recent stockpiles from site
- Maintained landscaping previously planted
- Installed foundation footing for Lot 6
- Waiting for landscaper schedule for perimeter plantings along Richard Rd. abutters

### WORK ANTICIPATED FOR NEXT WEEK

---

- Pour and backfill foundation for Lot 6
- Install foundation drain, water and sewer services for Lot 6
- Screen and relocate remaining stockpile on Lot 7 to the rear of Lot 4 - 6/29 & 6/30
- Layout and excavate Lot 7 foundation - 6/30 & 7/1
- Continue daily landscaping maintenance and dust control
- No work scheduled for Saturday, 7/2/16 or Monday 7/4/16

PHOTOS

---



Stockpile Removal from Lot 7 (6/21)



Finish Grading for Lot 6 Foundation (6/21)



Landscaping Maintenance (6/21)



Location of Proposed Retaining Wall Elimination  
Between Lots 1&2 (6/21)