



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 6/25/16 to 7/1/16
Inspector(s) on site: KW

WORK COMPLETED THIS WEEK

- Titan Contractors installed foundation drain, roof drain, water service, and sewer service to Lot 6.
- Backfilled Lot 6 foundation.
- Stockpile on Lot 7 screened and relocated to rear of Lot 4.
- Titan Contractors began excavating gas main trench.
- Site Supervisor laid out gas service locations Lots 1-9.
- Maintained landscaping previously planted

WORK ANTICIPATED FOR NEXT WEEK

- Eversource to excavate trench, install gas main, and backfill from intersection of Richard Road and Rockwood to entrance of Rockwood Estates, 7/6 & 7/7
- Titan Contractors excavate gas main and services trench in Rockwood Estates.
- Eversource to install gas main and service stubs in Rockwood Estates.
- No work scheduled for Saturday, 7/9/16

PHOTOS



Screener Lot 7



Lot 6 foundation backfilled



Gas main trench excavation



Stockpile rear of Lot 4