



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 7/2/16 to 7/8/16
Inspector(s) on site: KW

WORK COMPLETED THIS WEEK

- No work on 7/4
- Titan Contractors excavated gas main and services trenches in Rockwood Estates
- Eversource subcontractors, Feeney Bros., installed 4" gas main in Rockwood Estates.
- Feeney Bros., excavated and installed approximately 75 feet of 4" gas main on Rockwood Lane from Rockwood Estates entrance towards Richard Road.
- Ledge encountered at Rockwood Estates entrance and along Rockwood Lane. Feeney Bros. hammered and removed ledge from trench.
- Site Supervisor sent email to Town and abutters explaining ledge situation and apologizing for inconvenience – 7/6/16
- WSW Construction began constructing planter wall along rear of Lot 5 in accordance with structural engineer's sketch – 7/8/16
- Maintained landscaping previously planted.
- Received concern about lack of "No Through Trucking" signs on Richard Rd. Site superintendent was notified.

WORK ANTICIPATED FOR NEXT WEEK

- Eversource to excavate trench, install gas main, and backfill from intersection of Richard Road and Rockwood to entrance of Rockwood Estates, 7/11 & 7/12
- Eversource to install service stubs in Rockwood Estates.
- Titan Construction to excavate Lot 7 foundation and load trucks with blasted ledge to haul off site, 7/15
- WSW Construction to stabilize wall and install planter wall on Lot 5
- Paragon Landscaping to install plantings along Lots 1, 6-9, 7/15
- No work scheduled for Saturday, 7/16/16

PHOTOS



End of gas main Rockwood Estates
(final road grade to be approx. 3-feet higher)



Fusing gas main



Sand for gas trench



Ledge encountered at entrance of Rockwood
Estates