



ENGINEERING SUCCESS TOGETHER

## WEEKLY SUMMARY REPORT

---

Client: Needham DPW  
Contract: Rockwood Lane Extension  
Developer: Wayside Realty Trust

Dates: 8/20/16 to 8/26/16  
Inspector(s) on site: KW & MH

---

### WORK COMPLETED THIS WEEK

---

- Titan Construction backfilled foundations Lots 7-9.
- Titan Construction began sub-grading Rockwood Estates roadway and Rockwood Lane near site entrance.
- Titan Construction began grading house lots with two-feet of gravel.
- Titan Construction installed several driveway culverts.
- MOTA Construction maintained landscaping previously planted.

### WORK ANTICIPATED FOR NEXT WEEK

---

- Site Supervisor to provide layout for roadway and lot grades.
- Titan Construction to continuing grading lots with two-feet of gravel.
- Titan Construction to grade and gravel roadway.
- Gravel to be hauled onto site. No trucking anticipated for Wednesday, 8/31/16.
- Trucking hour restrictions during school bus schedule to resume 8/31.
- Previously planted landscaping to be watered and maintained.
- MOTA Construction to water roadway to reduce dust.
- No work scheduled for Saturday, 9/3/16.
- No work scheduled for Monday, 9/5/16.

PHOTOS

---



Rockwood Lane sub-grading



Titan Construction backfilling Lot 7 foundation



Titan Construction grading rear of Lot 7



Driveway culvert Lot 2