



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 8/27/16 to 9/2/16
Inspector(s) on site: KW

WORK COMPLETED THIS WEEK

- Titan Construction graded Rockwood Estates roadway and Rockwood Lane from Richard Road to site entrance with approximately 8" of gravel and 4" of dense graded crushed stone.
- Titan Construction continued grading house lots with two-feet of gravel.
- Titan Construction installed several driveway culverts.
- MOTA Construction maintained landscaping previously planted.
- MOTA Construction watered roadway to reduce dust
- BETA received resident concern about dying trees. Site Supervisor responded to resident and stated landscaper would be on site next week to address this issue.

WORK ANTICIPATED FOR NEXT WEEK

- Milinazzo Paving to pave roadway and driveway binder course for Rockwood Estates.
- Titan Construction to finish grading lots with two-feet of gravel.
- Titan Construction to remove equipment from site.
- Previously planted landscaping to be watered and maintained.
- No work scheduled for Saturday, 9/10/16.

PHOTOS



MOTA Construction watering graveled roadway



Gravel roadway, Rockwood Estates



Dense graded crushed stone, Rockwood Estates



Lot 7 graded with two-feet of gravel