



ENGINEERING SUCCESS TOGETHER

WEEKLY SUMMARY REPORT

Client: Needham DPW
Contract: Rockwood Lane Extension
Developer: Wayside Realty Trust

Dates: 9/3/16 to 9/9/16
Inspector(s) on site: KW

WORK COMPLETED THIS WEEK

- Milinazzo Paving paved Rockwood Estates roadway and driveways with 2" asphalt of binder. Milinazzo Paving also paved Rockwood Lane from Richard Road to site entrance with 2" of asphalt binder.
- BETA received resident concern regarding asphalt trucks violating approved truck route – 9/6/16
- Contractor installed flowable fill between planter wall and retaining wall in rear of Lot 5.
- Titan Construction graded house lots with two-feet of gravel.
- Titan Construction removed equipment from site.
- MOTA Construction maintained landscaping previously planted.

WORK ANTICIPATED FOR NEXT WEEK

- Potential construction of driveway headwalls.
- Contractor has completed majority of site work and pulled off site.
- The developer is in the process of requesting a bond reduction from the Town. Once the bond has been reduced, the developer anticipates applying for building permits. Once building permits have been granted, Site Supervisor will send out a construction schedule.

PHOTOS



Rockwood Lane paving from Rockwood Estates to Richard Road



Paved roadway, Rockwood Estates



Flowable fill installed between retaining wall and planter wall



Lot 6 graded